

2021

2022

LINE NO.	ACTIVITY DESCRIPTION	CREW	July	August	September	October	November	December	January	February	March	April	May	June
1	Island Drive Entrance Bridges													
2	Foundations	BCI	█											
3	Substructure Concrete	BCI	█	█										
4	Bridge Decks	BCI			█									
5	Concrete Paving, Walls, Asphalt	BCI			█									
6	Bridge Open	BCI				█								
7	Landscaping	BCI										█	█	
8														
9	Grand Bahama - Phase I (Build South Side)													
10	Utility Works - Trench, Temporary FW and WM, Overhead	BCI	█	█										
11	Crutch Bents	BCI			█									
12	Set up MOT with alternating traffic	BCI			█									
13	Demolition	BCI			█									
14	Foundations	BCI			█	█								
15	Substructure Concrete	BCI				█	█							
16	Bridge Decks	BCI					█	█						
17	Concrete Paving, Walls, Asphalt	BCI						█						
18	Bridge Open	BCI						█						
19														
20	Grand Bahama - Phase II (Build North Side)													
21	Utility Works - Swap all OH utilities to South Side of Road	BCI							█					
22	Set up MOT with alternating traffic	BCI							█					
23	Demolition	BCI							█					
24	Foundations	BCI							█	█				
25	Substructure Concrete	BCI								█	█			
26	Bridge Decks	BCI									█	█		
27	Concrete Paving, Walls, Asphalt	BCI										█	█	
28	Bridge Open	BCI										█	█	
29														
30	Grand Bahama - Phase III (Remove South Side Temporary Bridge)													
31	Utility Works - Swap all OH utilities to North Side of Road	BCI										█	█	
32	Set up MOT with alternating traffic	BCI											█	█
33	Demolition	BCI											█	█
34														
35	Grand Bahama - Phase IV (Final Configuration and Completions)													
36	Concrete Works	BCI											█	█
			July	August	September	October	November	December	January	February	March	April	May	June